

**Goodhue County Public Works
PROJECT STATUS REPORT
(As of 23 Jun 10)**

ROUTE	TYPE OF WORK/ PROJECT LOCATION	CURRENT STATUS
CSAH 1	Grading, Concrete Paving, etc. 285 th St to Featherstone Road SP 25-601-027 1.373 mi.	Bituminous paving completed June 7th. One week of final turf establishment remains as weather permits.
CSAH 1	Grading and Aggregate Base E of CSAH 25 to W of CSAH 8 SAP 25-601-032 2.500 mi.	Contract awarded to Griffin Construction Co. Inc. Work to begin June 24 th .
CSAH 1	Construct Bridge #25J60 SAP 25-601-031	Working on right of way acquisition.
CSAH 12	Reconstruction of Bridge # 93213 Between Slee St & Mantorville Rd in Kenyon SAP 25-612-009	Bids opened on June 22 nd . Project will be considered for award on July 1 st .
CSAH 16	Bituminous Milling, Reclamation & Surfacing TH 58 to 1.0 mi E of CSAH 2 SAP 25-616-003 6.066 mi.	Contract awarded to Rochester Sand & Gravel. Project to begin last week of August.
CSAH 24	Bituminous Milling, Surfacing & Agg.Shldrs TH 52 to TH 19 SAP 25-624-015 1.330 mi.	Contract awarded to Rochester Sand & Gravel. Project to begin last week of August.
CSAH 25	Bituminous Milling, Surfacing & Agg Shldrs CSAH 24 to CSAH 1 SAP 25-625-004 7.556 mi.	Contract awarded to Rochester Sand & Gravel. Project to begin last week of August.
CSAH 29	Bituminous Milling, Surfacing & Agg Shldrs TH 52 to TH 19 SAP 25-629-001 0.684 mi.	Contract awarded to Rochester Sand & Gravel. Project to begin last week of August.
CSAH 17	Bituminous Milling, Surfacing & Agg Shldrs TH 20 to CR 40 SAP 25-617-004 3.766 mi.	Contract awarded to Rochester Sand & Gravel. Project to begin last week of August.
CR 40	Bituminous Surfacing & Agg Shldrs CSAH 17 to Forest Road CP 25-629-001 0.545 mi.	Contract awarded to Rochester Sand & Gravel. Project to begin last week of August.
Minneola Twp	Construct Bridge No. 25J61 On Sherwood Trail SAP 25-599-100	Project completed. Turf establishment by county forces completed on June 21 st .
Various	Aggregate Surfacing of gravel roads CR 23: TH 56 – CSAH 1 (4.8 mi.) CR 43: CSAH 11 – CSAH 10 (4.1 mi.) CR 47: CSAH 9 – 400 th St (2.0 mi.) CR 54: CSAH 1 – TH 57 (3.5 mi.) CR 59: CSAH 12 – S & W Co Lines (4.0 mi.)	Hauling commenced on June 21 st .
Various	Seal Coating: (Approx. 26 miles) CSAH 1: CSAH 8 – White Rock (0.75 mi.) CSAH 7: TH 19 – TH 61 (8.42 mi.) CSAH 9: Sogn – 1 mi. E. of CSAH 8 (9.13 MI.) CSAH 30: TH 56 – CSAH 1 (5.8 mi.) Byllesby Park: Parking Lots	Work scheduled to begin July 12 th and completed by July 23 rd .
Various	Traffic Marking	First mobilization of painting complete. Remainder will be done after completion of sealcoating.

ROUTE	TYPE OF WORK/ PROJECT LOCATION	CURRENT STATUS
US 52 / 24	Highway Planning – South Cannon Falls	Waiting on Feds for environmental approval (FONSI). MnDOT has this project on a preliminary request list for TIGER II funding at \$27.5 M. Waiting for MN interchange solicitation release.
US 52 / 9	Highway Planning – Leon Township	Dennis Benson is the Leon Twp contact person. Held our 1 st PMT meeting June 22 nd .
24 SE Collector	Highway Planning – SE Cannon Falls	Waiting 2-3 months for Federal guidance on environmental reviews.
7 / 68	Highway Planning – Zumbrota US 52 to MN 60	Doing preliminary survey. Starting State Aid Route process.
US 52 / Elk Run	Highway Planning – Oronoco – Olmsted County	MnDOT has selected 5 design-build teams to submit technical proposals by Aug 13 th .
Red Rock Corridor	Commuter Rail Planning (RRC Commission)	Doing East Metro Rail Capacity Study in the Hoffman Junction area. Working on Station Area plans for St Paul (Lower Afton), Newport, Cottage Grove and Hastings.
St Paul - Chicago	High Speed Rail Planning (MHSRC)	MnDOT Consultant researching all rail lines that were active in 1950 as possible routes. Staff working on next communications consultant contract recommendation.
County-wide	Safety Plan	State Aid is paying consultants for County Safety Plans for MnDOT District 6 counties focusing on curves, intersections and segments.