

**Goodhue County Public Works
Project Status Report for July 07, 2020**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Bidding	
Various	HSIP: Chevron Installation	Project currently advertised with a bid letting on June 24 th @ 2:00 P.M.
	Road Construction	
Twp.	2019 Box Culverts Belle Creek, Featherstone, Florence, Belvidere, & Zumbrota	Project awarded to Fitzgerald Excavating and Trucking, Inc of Goodhue, MN. All boxes have been installed and construction has been completed. Project needs to be finalized.
Various	2020 Bituminous Paving CSAH 14, CSAH 64, Kenyon Shop Parking Lot	Construction scheduled to begin late July.
CSAH 21	Concrete Paving RW High School – TH 61	Construction began May 13 th . Mainline concrete pavement has been placed. Edge Drain work is completed. Aggregate shouldering is currently in progress. Bituminous shoulder paving to begin the week of June 29 th . All work anticipated to be completed by July 11 th .
Various	2020 Aggregate Surfacing	Construction completed. Project needs to be finalized.
Various	2020 Seal Coat	Seal coat operations are completed. Fog sealing began June 25 th .
Various	2020 Traffic Marking	Construction complete. Need to final.
CSAH 6	Grading TH 58 – 435 th Street	Construction to begin mid-August after the fair.
CR 23	Cement Stabilized Full Depth Reclamation TH 56 – CSAH 1	Construction anticipated to begin early July.
	Maintenance Department	
CR 45	Ditching & Culvert Replacement	Work in progress.
CR 47	Ditching & Culvert Replacement	Work in progress.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
Various	Crack Filling	Work in progress.
Various	Shoulder Reclamation	Work in progress.
Various	Mastic Cupping Repairs	Work in progress.
CSAH 64	Curb & Gutter Repairs	Work completed.
Various	Ditch Mowing	Top cut in progress.
	Planning & Studies	
St Paul - Chicago	Great River Rail Commission	Agenda item to change name at 08 Aug 19 Board meeting. Working on a second train between the Twin Cities and Chicago. River route remains the preferred alternative. Commission will continue both its public rail advocacy and to comment on MnDOT's river route process.
Red Rock Corridor	Commuter Rail Planning (RRC Commission)	The Commission determined Bus Rapid Transit to be the best alternative and has adopted the Final Report. An implementation plan for a future extension of the Bus Rapid Transit (BRT) line to Hastings is in various stages of planning.
Zip Rail Rochester – Twin Cities	High Speed Rail Planning (OCRRA & Mn/DOT)	MnDOT announced their project is “shelved” and no further public work is to be done. A Tier 1 EIS was not completed. A private firm analyzed the feasibility of a zip rail along the same alignment, but their work was non-public and no communication has been made by them for some time.
TH 63	Mississippi River Bridge @ Red Wing (Mn/DOT)	Construction is underway, traffic is using the new bridge and demolition of the old bridge has begun. Completion is slated for 2020.