

**Goodhue County Public Works
Project Status Report for December 01, 2020**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Bidding	
3 rd Street Cannon Falls	Bridge L5391 Bridge Rehabilitation	Bids opened on September 22 nd . Project conditionally awarded based on agreement with City of Cannon Falls.
	Road Construction	
CSAH 27 & Leon Twp.	2020 Box Culverts CSAH 27 & Leon	Project awarded to Fitzgerald Excavating. Construction began October 14 th on the Leon Twp. box culvert. Leon Twp. box culvert has final turf establishment remaining that will be completed in the Spring of 2021. CSAH 27 culvert extensions are close to completion with final turf establishment to be completed in the Spring of 2021.
Various	2020 Bituminous Paving CSAH 14, CSAH 64, Kenyon Shop Parking Lot	Construction completed. Need to final.
CSAH 6	Grading TH 58 – 435 th Street	Grading activities on the north portion of the project are completed. Work on the southerly portion in progress. Grading anticipated to be completed before freeze up.
Various	HSIP: Chevron Installation	All work has been completed.
	Maintenance Department	
GCPW Shops	Haul De-Icing Sand	Work completed.
GCPW Shops	Dress Tandems for Winter Weather	Work in progress.
Various	Brushing and Tree Trimming	Work in progress.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Planning & Studies	
St Paul - Chicago	Great River Rail Commission	Agenda item to change name at 08 Aug 19 Board meeting. Working on a second train between the Twin Cities and Chicago. River route remains the preferred alternative. Commission will continue both its public rail advocacy and to comment on MnDOT's river route process.
Red Rock Corridor	Commuter Rail Planning (RRC Commission)	The Commission determined Bus Rapid Transit to be the best alternative and has adopted the Final Report. An implementation plan for a future extension of the Bus Rapid Transit (BRT) line to Hastings is in various stages of planning.
Zip Rail Rochester – Twin Cities	High Speed Rail Planning (OCRRA & Mn/DOT)	MnDOT announced their project is “shelved” and no further public work is to be done. A Tier 1 EIS was not completed. A private firm analyzed the feasibility of a zip rail along the same alignment, but their work was non-public and no communication has been made by them for some time.
TH 63	Mississippi River Bridge @ Red Wing (Mn/DOT)	Construction is underway, traffic is using the new bridge and demolition of the old bridge has begun. Completion is slated for 2020.